











































ID		Task Mode	Task Name	Duration	Start	Finish	Gantt Chart											
							Jun	Qtr 3, 2016	Jul	Aug	Sep	Qtr 4, 2016	Oct	Nov	Dec	Qtr 1, 2017	Jan	Feb
1			<b>Henderson Dental Clinic - Construction</b>	<b>125 days</b>	<b>Wed 10/08/16</b>	<b>Fri 3/02/17</b>												
2			<b>Award of Contract</b>	0 days	Wed 10/08/16	Wed 10/08/16												
3			<b>Order Long Lead Items</b>	<b>40 days</b>	<b>Wed 10/08/16</b>	<b>Tue 4/10/16</b>												
4			Timber Framing and Roof Trusses	30 days	Wed 10/08/16	Tue 20/09/16												
5			Windows and Doors	35 days	Wed 10/08/16	Tue 27/09/16												
6			Traffic Lights	40 days	Wed 10/08/16	Tue 4/10/16												
7			Transformer and Fibre Optic	40 days	Wed 10/08/16	Tue 4/10/16												
8			<b>Site Setting Up – Protect Services</b>	<b>9 days</b>	<b>Wed 10/08/16</b>	<b>Mon 22/08/16</b>												
9			Site Offices	2 days	Wed 10/08/16	Thu 11/08/16												
10			Safety Fencing	2 days	Fri 12/08/16	Mon 15/08/16												
11			WC's	1 day	Tue 16/08/16	Tue 16/08/16												
12			Mess Room Café	1 day	Tue 16/08/16	Tue 16/08/16												
13			Power and Water	3 days	Tue 16/08/16	Thu 18/08/16												
14			Signage	0.5 days	Fri 19/08/16	Fri 19/08/16												
15			Health and Safety	1 day	Fri 19/08/16	Mon 22/08/16												
16			Evacuation Plan With School	0.5 days	Mon 22/08/16	Mon 22/08/16												
17			<b>Drainage and Ground Services</b>	<b>44 days</b>	<b>Tue 23/08/16</b>	<b>Fri 21/10/16</b>												
18			Excavate and Lay 300 common Services Trench	4 days	Tue 23/08/16	Fri 26/08/16												
19			Lay 100 mm Sewer to manhole	3 days	Mon 29/08/16	Wed 31/08/16												
20			Place Temporary Power Supply	3 days	Tue 23/08/16	Thu 25/08/16												
21			Place Drainage Runs and Manholes	2 days	Thu 1/09/16	Fri 2/09/16												
22			Place Traffic Light Cables	1 day	Mon 5/09/16	Mon 5/09/16												
23			Place Water Supply	2 days	Tue 6/09/16	Wed 7/09/16												
24			Driveway & Landscape	5 days	Wed 5/10/16	Tue 11/10/16												
25			Electrical Power Trench	5 days	Wed 12/10/16	Tue 18/10/16												
26			Mark and Protect and Cover all Services	3 days	Wed 19/10/16	Fri 21/10/16												
27			<b>Structural Foundations Floors Wall &amp; Roof</b>	<b>42 days</b>	<b>Mon 5/09/16</b>	<b>Wed 2/11/16</b>												
28			Holes Piles Concrete Pads Bearers and Joists	10 days	Mon 5/09/16	Fri 16/09/16												
29			Flooring and Wall Gang Nails	15 days	Wed 21/09/16	Tue 11/10/16												
30			Roof Gangnails Trusses	15 days	Wed 12/10/16	Wed 2/11/16												
31			<b>External Walls Weathertight</b>	<b>32 days</b>	<b>Thu 3/11/16</b>	<b>Fri 16/12/16</b>												
32			Building Wrap	5 days	Thu 3/11/16	Wed 9/11/16												
33			Measure Windows	5 days	Thu 10/11/16	Wed 16/11/16												
34			Wall Cladding	10 days	Thu 10/11/16	Wed 23/11/16												
35			Install Windows	10 days	Thu 24/11/16	Wed 7/12/16												
36			Flashings	5 days	Mon 5/12/16	Fri 9/12/16												
37			Painting	5 days	Mon 12/12/16	Fri 16/12/16												
38			<b>Interior</b>	<b>43 days</b>	<b>Mon 5/12/16</b>	<b>Fri 3/02/17</b>												
39			<b>Internal Walls Moisture Acoustic Fire Doors</b>	24 days	Mon 5/12/16	Mon 9/01/17												
40			<b>Communications Security Data Services</b>	10 days	Thu 22/12/16	Fri 6/01/17												

Project: 5C31 Clinic Prog Iss 1 Rev 3 Date: Tue 29/05/18	Task		Group By Summary		External Milestone		Duration-only		Deadline	
	Split		Rolled Up Task		Inactive Task		Manual Summary Rollup		Progress	
	Milestone		Rolled Up Milestone		Inactive Milestone		Manual Summary			
	Summary		Rolled Up Progress		Inactive Summary		Start-only			
	Project Summary		External Tasks		Manual Task		Finish-only			

Page 1

ID		Task Mode	Task Name	Duration	Start	Finish		Qtr 3, 2016				Qtr 4, 2016		Qtr 1, 2017				Qtr 2, 2017	
							Jun	Jul	Aug	Sep		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
41			Electrical Power & Plumbing First Fix	10 days	Thu 22/12/16	Fri 6/01/17								0%		Electrical Power & Plumbing First Fix			
42			Electrical Power & Plumbing Second Fix	15 days	Fri 16/12/16	Mon 9/01/17								0%		Electrical Power & Plumbing Second F			
43			Finishes Fixture Fittings & Equipment	19 days	Tue 10/01/17	Fri 3/02/17								0%		3/02			
44			Adec Chair Hole and Services	5 days	Tue 10/01/17	Mon 16/01/17								0%		Adec Chair Hole and Services			
45			12 Oclock Unit	5 days	Tue 10/01/17	Mon 16/01/17								0%		12 Oclock Unit			
46			Mineralizer	2 days	Tue 17/01/17	Wed 18/01/17								0%		Mineralizer			
47			Lisa Steralizer	2 days	Thu 19/01/17	Fri 20/01/17								0%		Lisa Steralizer			
48			Hydrim Washer	2 days	Mon 23/01/17	Tue 24/01/17								0%		Hydrim Washer			
49			X Ray Machine	5 days	Tue 17/01/17	Mon 23/01/17								0%		X Ray Machine			
50			Reception Desk and Sound and Comms	9 days	Tue 24/01/17	Fri 3/02/17								0%		Reception Desk and Sound and			
51			Handover Clinic	0 days	Fri 3/02/17	Fri 3/02/17										Handover Clinic	3/02		

Project: 5C31 Clinic Prog Iss 1 Rev 3  
Date: Tue 29/05/18


Task


Split


Milestone


Summary


Project Summary












Group By Summary


Rolled Up Task


Rolled Up Milestone


Rolled Up Progress


External Tasks












External Milestone


Inactive Task


Inactive Milestone


Inactive Summary


Manual Task












Duration-only


Manual Summary Rollup


Manual Summary


Start-only


Finish-only











Deadline

Progress

